

SAFE START UP CHECKLIST

Step 1: Inspect the Area	Yes	No	N/A
Are all machine components operational?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are all safety guards in place?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Have all tools been removed from the machine?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Have all braces, pins, blocks and chins been removed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are all pressure tubing, pipes, and hoses connected with valves closed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Is the work area clear for mechanical operation?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Step 2: Remove Lockout Devices and Tags	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Step 3: Notify Affected Employees	Yes	No	N/A
Is the work area cleared before starting up the equipment?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Has the servicing been completed and the locks and tags removed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Step 4: If you answered Yes to all the above, start up the equipment			
Comments:			